Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

No. First & Part Bill (For Other Works) Date:

Division EE (Project Division Yelahanka ZONE) Sub-Division : AEE (Yelahanka ZONE)

Bill Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.

Name of Work (as per sanctioned estimate): Providing Children Play Equipments and Senior Citizen Gym Equipments and Landscape Development to Parks in Ward no. 08, Kodigehalli of Yelahanka Zone

Reference to Agreement No. EE/Project/AG/199/17-18 Dated: 23-03-2018

Work order No .EE(Project)/YNK Zone/WO/199/2017-18 Dated: 23-03-2018

Job Code : 008-18-000001 Budget head : Est. cost: 100.00 lakhs

Name of Contractor and Full Address: Sri A.Sathish Gowda

Certified that the measurements were taken by me on 22/11/18 and recorded of Pages: 161861 to 161867 of measurement Book No. 34/17-18 and that the work is satisfactorily executed.

A. Sathish Gowda

Contractor **Officer-in-charge of work**

Certified that the measurements were verified by me on 28/11/18 and found correct.

The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment Sub-Division Officer

1) Total value of work done or supplies made as per account with in		
2) Deduct amount to be held in reserve being.....percent Rs.....		
3) " Balance		
4) Deduct Payments :		
a) Amount of previous payment as in the Office cash Book Voucher No.....Dated.....S.D. No.....	Total Rs	34,90,908-00
Amount adjusted towards cash advance recovery of	IT -	34909-00
b) Payments cost store or other materials supplied.	Cess -	34909-00
Now made recovery of amount creditable to this/other work	CBF -	3491-00
Amount paid on this bill Cheque/Cash	LR -	4047-00
5) Balance being unpaid value of work done held in reserve	CgST -	31169-00
6) Deduct cash advance made on the Office Cash Book Voucher No.....dated.....less adjustments	SgST -	31169-00
	Fine -	2925-00
7) Net amount due to or from contractor	Adju -	142619-00
Unadjusted items	Cheque	3348289-00
8) Advance to contractor for materials brought to site (as detailed) within		

A. Sathish Gowda
Contractor's Signature

Received Rs..... (In words)

.....

By Cash and by adjustment of Payment as per memorandum

Witnesses: (For use in the Office)

1.

2. A. Sathish Gowda

Dated.....Signature of Contractor

Audited & Admitted for Rs.....

Stamp Rs 34,90,908-00

Rs 1,42,619-00 by Cheque

and Rs. 33,48,289-00 by Adjustment

Paid by me by cheque

No.....Dated.....

Cash Rs.....Dated.....

Accts. Supdt. 16/1
Project Division
B.B.M.P.
16/01

Exe. Engineer
Project Division
B.B.M.P
16/1/19

Initials of Officer making payment Executive Engineer

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
1	KSRRB M200-10.1. Clearing and grubbing road land including uprooting rank vegetation, grass, bushes, shrubs, saplings and trees girth up to 300mm, removal of stumps of trees cut earlier and disposal of unserviceable materials and stacking of serviceable material to be used or auctioned, including removal and disposal of top organic soil not exceeding 150 mm in thickness complete as per specifications. I. By Manual Means: A. In area of light jungle. MORTH Specification	Ha	0.18			0.10	58594.95	5572.67	0.10	5572.67
2	Excavation in Soil with Dozer KSRRB M300-11. Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site of embankment including trimming bottom and side slopes in accordance with requirements of lines, grades and cross sections complete as per specifications.	Cum	1178.04			23.78	210.28	4999.67	23.78	4999.67
3	Construction of Embankment with Material Gravel/Murrum KSRRB M300-53. Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density.	Cum	945.00			42.80	362.04	15494.32	42.80	15494.32
4	KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.	Cum	109.00			0.00	1999.60	0.00	0.00	0.00
5	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum	110.62			13.78	5834.56	80398.78	13.78	80398.78

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
6	KSRB 14.6-1: Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications.	Cum	225.40			0.00	1093.31	0.00	0.00	0.00
7	KSRB 5.2-2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1 : 6 stone hammerd dressed in courses not less than 20 ems high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications.	Cum	99.84			0.00	5019.38	0.00	0.00	0.00
8	KSRB 4-1 .6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement@ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 ems. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum	61.40			0.49	6522.67	3170.02	0.49	3170.02
9	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification	Sqm	330.00			95.11	1300.70	123703.07	95.11	123703.07
10	KSRRB M2200-8.1. Back filling behind abutment, wing wall and return wall complete as per drawing and Technical Specification complete as per specifications.	Cum	27.60			0.00	628.17	0.00	0.00	0.00
11	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint	Sqm	747.00			83.85	790.01	66242.34	83.85	66242.34

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
12	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 ems. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete)	M	457.80			2.55	981.82	2503.64	2.55	2503.64
13	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint	M	976.00			110.70	388.41	42996.99	110.70	42996.99
14	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flop. Heavy Duty Locking arrangements at tow places including cost of labour, painting, erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the Engineer-in-charge of the work.	Sqm	16.80			11.33	13847.28	156889.68	11.33	156889.68

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
15	Fabricating, providing and erecting in poiston of M S Ornamental security Grill without hot dip using 75 x 12mm M S Flat for alround frame work with verticals at the centre and horizontal centere support M S Square of 20 x20 mm of different heights as shown in the drawing are to be fixed at 16 cms C/C for suqare bars of full height and at 8cms C / C for bottom rods providg ornamental C I Designers at thebotom and C I arrows inthe midle and top. The entire frame work is to be fixed by means of expansion bolts to the brick pillars with necesary drillling holes. the work includes providng two coats of enamel painting over one coatr of red lead ready mix primer coat etc complete cost of all labour, painting, erection charges using hoist pulleycranes etc as per specification and drawings.	Kgs	7271.42			0.00	157.04	0.00	0.00	0.00
16	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications.	Sqm	3.60			3.59	1123.28	4032.58	3.59	4032.58
17	KSRB15-3.7 : Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm	7.20			0.00	292.51	0.00	0.00	0.00
18	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete	Nos	596.00			131.00	375.22	49153.82	131.00	49153.82
19	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	101.00			0.00	71.93	0.00	0.00	0.00
20	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.	Sqm	684.00			0.00	98.30	0.00	0.00	0.00

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
21	Supply and Fixing of Pull Down Challenger. Metal: All tubular steel of 2 .5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All weld d joints are scalloped as necessary and welded to an approved MIG process.All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at II the welding points prior to finishing . All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. Allmetal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for th e handles. Bearings:Maintenance-free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified internat ional certifying agency such as IPEMA,TUV,CPSC, or ,SGS only.The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS ma rk as has been issued in the EN16630 safety certificates. Size_ L x W x H): 2570 x 805 x 2685 mm. Weight: 85.4 Kg Safety Area : 6287 x 4858 mm Capacity_2 Persons.	Unit	1.00			1.00	266400.00	266400.00	1.00	266400.00
22	Supply and fixing of Seated Chest Press. Metal: All tubular steel of 2.Smm thikness are galvanized and z inc dipped. Joints are Robotic welded. All welded joints t1H • scalloped as necessary and welded to an approved MIG process. All welds an• 111 csed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the w 11lt1ing points prior to finishing. All metal parts are powder coated using AKZO Nobel (11 ca t Wall powder to the thickness of 80-120 microns. All metal parts are tested in rn 1r a lt spray machine that uses a 5% NaCl solution in accordance to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handle!,,Bearings: Maintenance free ball bearings. Scope of delivery: 1completely Prt' ,ssembled equipment modules. Maintenance: Maintain according to EN 166630 and the maintenance guide. Safety: All products must be tested and certified to mt•(•lEN16630 safety standards with GS test mark. The EN 16630,certificates must be issued by a reputed notified international certifying agency such as IPEMA, 1UV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party.All products must clearly display the GS inark as has been issued in the EN16630 safety certificates. All products must carry n GS mark :in it.. Size_ L x W x H): 1955 x 733 x 2058 mm. Weight : 86.6 Kg Safety Arc:.1: 5545 x 4470 mm Capacity_2 Persons.	Unit	1.00			1.00	255300.00	255300.00	1.00	255300.00

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
23	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.Smm thit.kness are galvaniied and zinc dipped. Joints are Robotic welded. All welded joiflts arc • scalloped as necessary and welded to an approved MIG process. All welds arc dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our sa lt S'PI,ray machine.that uses a 5% NaCl solution in accordance to IS07227 to speed up3 c_6rrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintain according to EN 16630 and the maintenance guide. Safety:All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mork• EN16630 Certificates must be in the name of tendering party and not any 3rd p::11 ty All products must carry a GS mark on it.. Size_L x W x H}: 1390 x 805 x 1100 mm. Weight: 42.4 Kg Safety Area: 3790 x 3205 mm Capacity_1 Person.	Unit	1.00			1.00	183150.00	183150.00	1.00	183150.00
24	Supply and fixing of Elliptical Cross Trainer. Metal: All t\jbular steel of 2.Smm thickness are galvanized and zinc dipped. Joints are RClbotic welded. All weldecl 1oints a re scalloped as necessary and welded to an approve(j MIG process. All welds .i re dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at .ill the welding points prior to finishing. Alt metal parts are PCl\vder coated using AKZO Nobel Great Wall powder to the thickness of 80-120 microns. All metal parts are testecJ in our salt spray machine that uses a 5% NaCl solution iri ilccordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality €rip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1completely.pre-assembled equipment modules. Maintenance: Maintain according to EN 1G630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards w ith GS test mark.The EN 16630 certificates must be issued by a reputed notified international certifying agl!ncy uch as IPEMA,TUV ,CPSC, or SGS only .The GS Mark-EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with 1 he tender document. Alt products must clearly display tt) GS mark as has been i ued in the EN16630 safety certificates. Size_L x W x H):126/ 582 x 1764 mm. Weight : 43.5 Kg Safety A rea: 4322 x 3632 mm Capacity 1Person.	Unit	1.00			1.00	155400.00	155400.00	1.00	155400.00

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-date	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
25	Supply and Fixing of Rider. Metal: All tubular steel of 2.smm thickness are galvd 1 ilzed and zinc dipped . Joints are Robotic welded. All weldect joints are scalloped as necessary and welded to an approved MIG proiess. .<\11 welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing.All metal parts are powder Clated using AKZO Nobel-G reat Wall powder to the thickness of 80-120 microns. All ll\etal parts are tested in our sa lt spray machine that uses a 5% NaCl solution in accorcJ<ince to 1507227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubher is used for the handles. 5 Bearings : Maintenance-free ball bearings...Scope of c:l livery: 1completely pre-assembled equipment modules. Maintenance: Maint<1in according to EN 16630 a nd the maintenance guide. Safety: Alf products must b tested and certified to meet EN16630 safety standards with GS test mark. The EI\! 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV ,CPSC, or SGS only. The GS Mark-EN16630 Certificate must be in the name of tendering party and not any 3rd party. All products 'hust clearly display the GS mark as has been issued in the EN 16630 safety certificat . Size L x w x H): 910 x 655 x 1270 mm. Weight : 29.5 Kg Safety Area: 3310 x tnm C:pacity_l Person	Unit	1.00			1.00	99900.00	99900.00	1.00	99900.00
26	Supply and Fixing of Bicycle. Metal: All tubular steel of 25mm thickness are galvani zed and zinc dipped. Joints are Robotic welded. All welded joint s are S('.llloped as necessary and w eldea to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the weltling points prior to finishing.All metal parts are powder coated using AKZO Nobel GreatWall powder to the thickness of 80- 120 microns. All metal parts are tested in our salt v pray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up -orrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. each 1 125000 125000 131188 131188 134500 134500 Bearings: Maintenance-free ball bearings . Scope of delivery: 1completely pre assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to mee t EN16630 safety standards only by a reputed notified international certifying acency such as IPEMA,TUV,CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Size_L x W x H): 1000 x 498 x 120 mm. Weight : 51.5 Kg Safety Area: 3400 x 3498 mm Capacity_ 1 Persons.	Unit	1.00			1.00	138750.00	138750.00	1.00	138750.00

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP-to-da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
27	Supply and Fixing of Arm & Pedal Bike. Metal: All tubular steel of 2.Smm thickness a re galvanized and zinc dipped.Joints are Robotic welded.All welded joints are sca lloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles.Bearings : Maintenance-free ball bearings.Scope of delivery: 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide.Safety : All products must be tested anEI certified to meet EN16630 safety standards only by a reputed notified international certifying agencv such as IPEMA,TUV, CPSC, or SGS. The GS Mark- EN16630 Certificates must be in t he name of tendering party and not any 3rd party.Size_L x W x H}: 830 x 500 x 1450 mm. Weight: 32 Kg Safety Area: 3830 x 2900 mm Capacity_ 1Persons.	Unit	1.00			1.00	188700.00	188700.00	1.00	188700.00
28	Supply and Fixing of Tai Chi Spinners . Metal: All tubular steel of 2.Smm thicknp<.s are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are sc;illoped as necessa ry and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the w eldin points prior to finishing. All metal parts are powder coated using AKZO Nobel G reat Wall powder to the thickness of 80- 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to JS07227 to speeu up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance -free ball bearings. Scope of delivery: 1completely pre-assembled equipment modules. Maintena nce:Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUY, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Thecertificates must be attached with the tender document . All products must clearly -display the GS mark as has been issued in the EN15630 safety certificates. Size_ L x W x H): 1120 x 1150 x 1620 mm. Weight: 39 Kg Safety Area: 3520 x 3550 mm Capacity_3 Persons.	Unit	1.00			1.00	127650.00	127650.00	1.00	127650.00

Item No.	Description	Unit	Estimated Quantity	Previous Measurement Bill		Present Measurement Bill			Total Quantity UP to da	
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost
29	Supply and fixing of Twist Stepper. Metal: All tubular steel of 2.Smrn thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are sca lloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-GreatWall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings.Scope of delivery: 1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark.The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV ,CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates . Size_ L x W x H): 1395 x 650 x1750 mm. Weight: 53.8 Kg Safety Area.: 3795 x 3050 mm Capacity_2 Persons.	Unit	1.00			1.00	199800.00	199800.00	1.00	199800.00
30	Supply and fixing of Big Shoulder Wheel. Metal: All tubular steel of 2.Smni l111ckness are galvanized and zinc dipped. Joints are Robotic welded. All welded joint ure scalloped as necessary and welded to an approved MIG process. All welds arc' dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the w elding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80- 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to IS07227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles.CV-10 Bearings: Maintenance-free ball bearings. Scope of delivery:1completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to rneet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party.All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 845 x 810 x 1710 mm. Weight: 34 Kg Safety Area: 3224 x 3376 mm Capacity_2 Persons.	Unit	1.00			1.00	133200.00	133200.00	1.00	133200.00